

Philadelphia University Summer Schedule 2016

Matthew Gulbicki
 Assistant Director for Planning and Scheduling
 Gulbickim@philau.edu
 215-951-5677

ID	Task Name	Duration	Start	Finish	Resource Names	March		April		May		June		July		August		Septem
						2/14	2/28	3/13	3/27	4/10	4/24	5/8	5/22	6/5	6/19	7/3	7/17	7/31
1																		
2	Pre-Commencement Calendar	86 days	Thu 2/25/16	Fri 5/20/16														
3	Design X (Downs Aud)	1 day	Thu 2/25/16	Thu 2/25/16	1:00pm													
4	CABE and Engineering Accepted Student Day (DEC/Kanbar)	1 day	Sat 2/27/16	Sat 2/27/16														
5	Graphic Design and Science and Health Accepted Student Day	2 days	Fri 3/4/16	Sat 3/5/16														
6	Gemini - Main Stage (Downs Hall Auditorium)	3 days	Fri 3/4/16	Sun 3/6/16	Fri/Sat - 7:00pm and Sun													
7	Board Meeting (Gutman)	1 day	Fri 3/11/16	Fri 3/11/16	10:00am													
8	Spring Break (Traditional Academic Calendar)	10 days	Fri 3/11/16	Sun 3/20/16	Res Halls close at 7:00pm													
9	Penn Cat for generator PM's	1 day	Mon 3/14/16	Mon 3/14/16														
10	Dining Hall pot sink welding repairs	3 days	Mon 3/14/16	Wed 3/16/16														
11	Hayward window well drains jetted	3 days	Mon 3/14/16	Wed 3/16/16														
12	Hagger Hall Improvements	5 days	Mon 3/14/16	Fri 3/18/16														
13	1st floor carpet replacement	5 days	Mon 3/14/16	Fri 3/18/16	Pending carpet availability													
14	Mechoshade Install (entire building)	2 days	Thu 3/17/16	Fri 3/18/16	Pending shade availability													
15	Mansion painting (rooms 303 and 307)	5 days	Mon 3/14/16	Fri 3/18/16														
16	Nurses station painting	5 days	Mon 3/14/16	Fri 3/18/16														
17	Penn Charter Prom (Kanbar)	1 day	Sat 3/12/16	Sat 3/12/16	5:00pm - 10:00pm													
18	Grad Finale (Kanbar 200)	2 days	Wed 3/30/16	Thu 3/31/16	12:00pm - 7:00pm													
19	Design Expo (Gallagher Center Main Court)	1 day	Thu 3/31/16	Thu 3/31/16	10:30am - 4:30pm													
20	Relay for Life Event (Gallagher Center Main & Aux. Court)	2 days	Fri 4/1/16	Sat 4/2/16	6:00pm - 2:00am													
21	East Falls Historical Society Exhibit Opening & Reception (Mansion, Gutman)	1 day	Sat 4/2/16	Sat 4/2/16	4:00pm - 8:00pm													
22	Masters in Architecture Accreditation (Paley)	36 days	Fri 3/4/16	Fri 4/8/16														
23	set up time	36 days	Fri 3/4/16	Fri 4/8/16														
24	Actual visit	4 days	Sat 4/2/16	Tue 4/5/16														
25	break down time	3 days	Wed 4/6/16	Fri 4/8/16														
26	Tunnel of Oppression (Kanbar 3rd floor areas)	5 days	Mon 4/4/16	Fri 4/8/16	awaiting details													
27	Blood Bank (Kanbar 200)	1 day	Wed 4/6/16	Wed 4/6/16	8:00am - 6:00pm													
28	Sixers closed practice (Rec Center gym)	1 day	Sat 4/9/16	Sat 4/9/16	8:00am - 1:00pm													
29	"Cheesesteak tours" Admissions event (Kanbar 200)	1 day	Tue 4/12/16	Tue 4/12/16	7:30am - 10:00am													
30	PASFAA Support Staff Training (Ravenhill Dining Hall break out rooms)	1 day	Tue 4/12/16	Tue 4/12/16	8:00am - 4:00pm													
31	W.W. Smith Charitable Trust Reception (Kanbar Balcony)	1 day	Tue 4/12/16	Tue 4/12/16	12:30pm - 2:00pm													
32	Sustainability Fair (DEC Forum/Quad/Seed Lobby)	3 days	Tue 4/12/16	Thu 4/14/16	awaiting details													
33	ISM Philadelphia (Kanbar 200/living room)	1 day	Thu 4/14/16	Thu 4/14/16	4:00pm - 8:30pm													
34	OT/ID presentations (Kanbar 200)	1 day	Fri 4/15/16	Fri 4/15/16	12:00pm - 2:30pm													
35	Open House (Gallagher Center)	1 day	Sat 4/16/16	Sat 4/16/16	8:00am													
36	Alpha Chi Rho's CrowGlow (Chapel)	1 day	Sat 4/16/16	Sat 4/16/16	Canceled													
37	Wellness Fair (Gutman Quad)	1 day	Tue 4/19/16	Tue 4/19/16	12:15pm - 2:15pm													
38	Faculty Recognition Dinner (Kanbar Common Thread)	1 day	Tue 4/19/16	Tue 4/19/16	5:00pm - 8:00pm													
39	FIA Fashion Show (Sherman Mills)	3 days	Tue 4/19/16	Thu 4/21/16	awaiting details													
40	PP will pick up Budget truck	1 day	Tue 4/19/16	Tue 4/19/16														
41	PP to load truck with garments and material	1 day	Wed 4/20/16	Wed 4/20/16	awaiting details													
42	PP to drop off truck at the Mills	2 days	Wed 4/20/16	Thu 4/21/16	awaiting details													
43	Dress Rehearsals - Sherman Mills	1 day	Wed 4/20/16	Wed 4/20/16														
44	FIA Fashion Show- Sherman Mills	1 day	Thu 4/21/16	Thu 4/21/16														
45	Honors Seniors farewell event (Ravenhill Mansion room 13, lobby)	1 day	Fri 4/22/16	Fri 4/22/16	3:00pm - 6:00pm													
46	Earth Day/Farewell Festival (Gutman Quad)	1 day	Fri 4/22/16	Fri 4/22/16	1:30 - 5:30pm													
47	Spring Fling Dance (Main Court)	1 day	Sat 4/23/16	Sat 4/23/16	7:00pm - 11:00pm													
48	PhilaU Singers Spring Concert (Chapel)	1 day	Sun 4/24/16	Sun 4/24/16	7:00pm - 9:30pm													
49	Push Pin reception (DEC 1st and 2nd floor hallways)	11 days	Tue 4/26/16	Fri 5/6/16	awaiting details													
50	JAZ Tank TJU Hackathon (Kanbar 200, 300, 306, and balcony)	1 day	Wed 4/27/16	Wed 4/27/16	awaiting details													

Philadelphia University Summer Schedule 2016

Matthew Gulbicki
 Assistant Director for Planning and Scheduling
 Gulbickim@philau.edu
 215-951-5677

ID	Task Name	Duration	Start	Finish	Resource Names	1	March 1			April 1		May 1		June 1		July 1		August 1		Septem
							2/14	2/28	3/13	3/27	4/10	4/24	5/8	5/22	6/5	6/19	7/3	7/17	7/31	8/14
51	RAM JAM (Kanbar Quad)	1 day	Thu 4/28/16	Thu 4/28/16	awaiting details							awaiting details								
52	Graduate Spring Reception (Gibbs Patio)	1 day	Thu 4/28/16	Thu 4/28/16	4:30pm - 6:30pm							4:30pm - 6:30pm								
53	Senior Class Toast (Presidents backyard)	1 day	Fri 4/29/16	Fri 4/29/16	1:00pm - 2:30pm							1:00pm - 2:30pm								
54	Classes End	1 day	Fri 4/29/16	Fri 4/29/16																
55	University Student Awards (Aux court)	1 day	Sat 4/30/16	Sat 4/30/16	1:00pm - 3:00pm							1:00pm - 3:00pm								
56	PhilaU Models main event (Rec Center main gym)	1 day	Sat 4/30/16	Sat 4/30/16	7:00pm - 10:00pm							7:00pm - 10:00pm								
57	Arthur Ashe Event (extra parking at Ravenhill)	1 day	Sat 4/30/16	Sat 4/30/16	awaiting details							awaiting details								
58	Athletic Banquet (Main Court Rec Center)	1 day	Sun 5/1/16	Sun 5/1/16	6:00pm							6:00pm								
59	Reading days	3 days	Mon 5/2/16	Wed 5/4/16																
60	Verizon presentations (DEC 3rd floor)	1 day	Mon 5/2/16	Mon 5/2/16	12:30pm - 2:30pm							12:30pm - 2:30pm								
61	Architecture and Interior Thesis Presentations	6 days	Sat 4/30/16	Thu 5/5/16	awaiting details															
62	PP set up foam core panels	1 day	Sat 4/30/16	Sat 4/30/16																
63	Thesis Reviews (Tuttleman 101, 206, 209, 211, 212)	3 days	Mon 5/2/16	Wed 5/4/16																
64	Breakdown foam core panels	1 day	Thu 5/5/16	Thu 5/5/16																
65	SGA Pulse Awards/Recognition Event (Presidents back yard - rain location Kanbar 200)	1 day	Wed 5/4/16	Wed 5/4/16	6:00pm - 8:00pm							6:00pm - 8:00pm								
66	Mail Room Shred Event (Campus Wide)	6 days	Thu 5/5/16	Tue 5/10/16																
67	Final Exams	7 days	Thu 5/5/16	Wed 5/11/16																
68	Celebration of Innovation Gala- Hyatt at the Bellevue	2 days	Fri 5/6/16	Sat 5/7/16	awaiting details															
69	Gala (Hyatt at the Bellevue)	1 day	Sat 5/7/16	Sat 5/7/16	5:00pm - 11:30pm							5:00pm - 11:30pm								
70	additional support (1 truck)	1 day	Fri 5/6/16	Fri 5/6/16																
71	Senior Design show (Bucky Harris Gym)	24 days	Wed 4/27/16	Fri 5/20/16	awaiting details															
72	Physical Plant Installation- Gym	8 days	Wed 4/27/16	Wed 5/4/16																
73	Physical Plant Installation- Dance Studio & Racquetball Court	8 days	Wed 4/27/16	Wed 5/4/16																
74	OIR to set up equipment	1 day	Fri 5/6/16	Fri 5/6/16																
75	Students to install work	3 days	Wed 5/4/16	Fri 5/6/16																
76	Show dates	6 days	Mon 5/9/16	Sat 5/14/16	8:00am - 9:00pm daily							8:00am - 9:00pm daily								
77	Alumni Donor Event (TDB)	1 day	Wed 5/11/16	Wed 5/11/16	6:00pm - 8:00pm							6:00pm - 8:00pm								
78	Awards/Reception - Harris Gym	1 day	Fri 5/13/16	Fri 5/13/16	6:30pm - 9:30pm							6:30pm - 9:30pm								
79	Take Down Exhibit (students/staff)	4 days	Sat 5/14/16	Tue 5/17/16																
80	Dismantle (Physical Plant)	3 days	Wed 5/18/16	Fri 5/20/16																
81	Midwifery Intensive Exams (Hayward Ronson Lab/OT Lab)	9 days	Mon 5/9/16	Tue 5/17/16	20 people							20 people								
82	MSOT/OTD Graduation Gala (Kanbar 200)	1 day	Fri 5/13/16	Fri 5/13/16	6:00pm - 9:00pm							6:00pm - 9:00pm								
83	Legacy Toast (Reichlin House)	1 day	Fri 5/13/16	Fri 5/13/16	5:00pm - 6:00pm							5:00pm - 6:00pm								
84	Midwifery Grad Reception - 20th Anniversary Celebration (DEC 215,217,219)	1 day	Fri 5/13/16	Fri 5/13/16	5:00pm - 9:00pm							5:00pm - 9:00pm								
85	Commencement (Pennsylvania Convention Center)	2 days	Fri 5/13/16	Sat 5/14/16																
86	Platform Dinner Party (Lacroix at the Rittenhouse Hotel)	1 day	Fri 5/13/16	Fri 5/13/16	7:30pm - 10:00pm							7:30pm - 10:00pm								
87	Undergraduate Ceremony	1 day	Sat 5/14/16	Sat 5/14/16	10:00am							10:00am								
88	Graduate Ceremony	1 day	Sat 5/14/16	Sat 5/14/16	2:30pm							2:30pm								
89	additional support (1 truck)	1 day	Sat 5/14/16	Sat 5/14/16	2:30pm							2:30pm								
90																				
91																				
92	General Summer Activities	100 days	Sun 5/15/16	Mon 8/22/16																
93	Blackstone Launch Pad Program (Downs Hall)	1 day	Sun 5/15/16	Sun 5/15/16	1:30-7:30pm							1:30-7:30pm								
94	Summer Session 1	40 days	Mon 5/16/16	Fri 6/24/16																
95	Reading Olympics (Downs Hall)	1 day	Thu 5/19/16	Thu 5/19/16	7:30am - 1:00pm							7:30am - 1:00pm								
96	Green Program (SEED)	9 days	Tue 5/24/16	Wed 6/1/16																
97	Memorial Day - No Classes	1 day	Mon 5/30/16	Mon 5/30/16																
98	Government Textile Training (TBD)	61 days	Mon 6/6/16	Fri 8/5/16																
99	Session 1	12 days	Mon 6/6/16	Fri 6/17/16																
100	Session 2	12 days	Mon 6/20/16	Fri 7/1/16																
101	Session 3	12 days	Mon 7/11/16	Fri 7/22/16																

Philadelphia University Summer Schedule 2016

Matthew Gulbicki
 Assistant Director for Planning and Scheduling
 Gulbickim@philau.edu
 215-951-5677

ID	Task Name	Duration	Start	Finish	Resource Names	March		April		May		June		July		August		Septem
						2/14	2/28	3/13	3/27	4/10	4/24	5/8	5/22	6/5	6/19	7/3	7/17	7/31
102	Session 4	12 days	Mon 7/25/16	Fri 8/5/16														
103	Board Meeting (Gutman)	1 day	Fri 6/10/16	Fri 6/10/16	10:00am													
104	Ravenhill Academy Reunion (Chapel & Mansion 1st floor)	1 day	Sun 6/12/16	Sun 6/12/16	10:00am - 3:00pm													
105	Fashion and Textile Discovery Camp (TBD)	5 days	Mon 6/20/16	Fri 6/24/16	awaiting details													
106	Green Program (SEED)	9 days	Tue 6/21/16	Wed 6/29/16														
107	Capstone Presentations (T209,206,109)	1 day	Thu 6/23/16	Thu 6/23/16	9:30am - 2:30pm													
108	Summer Session 2	40 days	Mon 6/27/16	Fri 8/5/16														
109	July 4th Holiday observed	1 day	Mon 7/4/16	Mon 7/4/16														
110	Green Fridays	22 days	Fri 7/1/16	Fri 7/22/16														
111		1 day	Fri 7/1/16	Fri 7/1/16														
112		1 day	Fri 7/8/16	Fri 7/8/16														
113		1 day	Fri 7/15/16	Fri 7/15/16														
114		1 day	Fri 7/22/16	Fri 7/22/16														
115	PA Orientation Lunch (DEC 215,217,219)	1 day	Mon 7/11/16	Mon 7/11/16	11:15am - 12:00pm													
116	MSID Summer Boot Camp (Hayward lower floor, ID side)	40 days	Mon 7/11/16	Fri 8/19/16														
117	Midwifery Intensive Exams (Hayward Ronson Lab)	7 days	Tue 7/12/16	Mon 7/18/16	10 people													
118	PA White Coat Ceremony (Ravenhill Dining Hall)	1 day	Fri 7/15/16	Fri 7/15/16	2:00pm - 5:00pm													
119	Green Program (SEED)	9 days	Tue 7/19/16	Wed 7/27/16														
120	Blood Bank (Kanbar 200)	1 day	Mon 7/25/16	Mon 7/25/16	8:00am-6:00pm													
121	MSOT Orientation (Tuttleman 209)	2 days	Fri 7/29/16	Sat 7/30/16														
122	Engineering Girl Scouts STEM Camp (TBD)	5 days	Mon 8/8/16	Fri 8/12/16														
123	PA Certificate Ceremony (Rec Center - main court & aux court)	1 day	Fri 8/12/16	Fri 8/12/16	1:30pm - 5:00pm													
124	Active Learning Spaces Conference (tbd)	1 day	Fri 8/12/16	Fri 8/12/16														
125	Graduate Orientation	1 day	Tue 8/16/16	Tue 8/16/16														
126	Fall Team Sports Social (Downs Hall)	1 day	Wed 8/17/16	Wed 8/17/16														
127	Convocation (Gallagher Center)	4 days	Mon 8/15/16	Thu 8/18/16														
128	Set up begins	4 days	Mon 8/15/16	Thu 8/18/16														
129	Walk through (Rec Center)	1 day	Thu 8/18/16	Thu 8/18/16	awaiting details													
130	Convocation	1 day	Thu 8/18/16	Thu 8/18/16														
131	Welcome Freshmen Day (Rec Center - main gym)	1 day	Fri 8/19/16	Fri 8/19/16	7:00am - 12:00pm													
132	Academic Orientations	1 day	Fri 8/19/16	Fri 8/19/16	9:00am													
133	Fall Session Classes Begin	1 day	Mon 8/22/16	Mon 8/22/16														
134																		
135																		
136	Summer Orientation (Ronson, Kanbar, DEC, and Down's)	67 days	Thu 6/16/16	Sun 8/21/16														
137	Summer Orientation - Transfer 1	1 day	Thu 6/16/16	Thu 6/16/16														
138	Summer Orientation # 1 early arrival	1 day	Mon 6/27/16	Mon 6/27/16														
139	Summer Orientation # 1	2 days	Tue 6/28/16	Wed 6/29/16														
140	Summer Orientation - Transfer 2	1 day	Thu 7/7/16	Thu 7/7/16														
141	Summer Orientation # 2 early arrival	1 day	Sun 7/10/16	Sun 7/10/16														
142	Summer Orientation # 2	2 days	Mon 7/11/16	Tue 7/12/16														
143	Summer Orientation # 3 early arrival	1 day	Tue 7/12/16	Tue 7/12/16														
144	Summer Orientation # 3	2 days	Wed 7/13/16	Thu 7/14/16														
145	Summer Orientation - Transfer/International 3	1 day	Wed 8/17/16	Wed 8/17/16														
146	Welcome Week (NSO)	4 days	Thu 8/18/16	Sun 8/21/16														
147	Freshman Welcome BBQ (Presidents Yard)	1 day	Fri 8/19/16	Fri 8/19/16														
148																		
149																		
150	Residence Life	102 days	Thu 5/12/16	Sun 8/21/16														
151	Residence Halls Close	1 day	Thu 5/12/16	Thu 5/12/16	10:00am													
152	RA's move out	1 day	Fri 5/13/16	Fri 5/13/16	3:00pm													
153	Interim Housing (Falls Center, Townhouses, Scholler, Franklin, Jefferson)	4 days	Thu 5/12/16	Sun 5/15/16														

Philadelphia University Summer Schedule 2016

Matthew Gulbicki
 Assistant Director for Planning and Scheduling
 Gulbickim@philau.edu
 215-951-5677

ID	Task Name	Duration	Start	Finish	Resource Names	1	March			April		May		June		July		August		Septem
							2/14	2/28	3/13	3/27	4/10	4/24	5/8	5/22	6/5	6/19	7/3	7/17	7/31	8/14
154	Summer Housing Move In (Franklin)	1 day	Sun 5/15/16	Sun 5/15/16																
155	Orientation NODA Graduate Intern move in (Franklin)	1 day	Sun 5/15/16	Sun 5/15/16																
156	Res Life Interns move in (Franklin)	1 day	Sun 5/15/16	Sun 5/15/16																
157	Orientation leader training (Kanbar, DEC)	6 days	Mon 6/6/16	Sat 6/11/16																
158	Summer Housing Flip (Franklin to Jefferson)	3 days	Fri 6/24/16	Sun 6/26/16																
159	Bed Lofting	25 days	Mon 7/25/16	Thu 8/18/16																
160	Housing Assignments go out	1 day	Mon 7/25/16	Mon 7/25/16																
161	Deadline for students to submit requests to Benita	1 day	Fri 8/5/16	Fri 8/5/16																
162	Deadline for Benita to enter requests into TMA	1 day	Mon 8/8/16	Mon 8/8/16																
163	Non guaranteed requests from Benita	3 days	Mon 8/15/16	Wed 8/17/16																
164	ALL bed loft requests to come from students and not res life	1 day	Thu 8/18/16	Thu 8/18/16																
165	RM move in (Falls Center and Ronson)	1 day	Fri 8/5/16	Fri 8/5/16																
166	Summer Housing Ends	1 day	Sat 8/6/16	Sat 8/6/16																
167	August Interim Housing	2 days	Sat 8/6/16	Sun 8/7/16																
168	RA Move In	1 day	Sun 8/7/16	Sun 8/7/16																
169	Kanbar Building Managers move in	1 day	Sun 8/7/16	Sun 8/7/16																
170	early arrival begins (Athletics, International Students, small groups)	1 day	Mon 8/15/16	Mon 8/15/16																
171	New student move in	1 day	Thu 8/18/16	Thu 8/18/16																
172	Returning Student Move in	2 days	Sat 8/20/16	Sun 8/21/16																
173																				
174																				
175	Summer Conferencing (Housing)	34 days	Sun 6/26/16	Fri 7/29/16																
176	Ptah Myers Soccer Camp (Scholler)	4 days	Sun 6/26/16	Wed 6/29/16	125 campers															
177	Disaster Management (Townhouses)	9 days	Fri 7/15/16	Sat 7/23/16	25 students															
178	PGC Basketball Camp (Scholler)	6 days	Sun 7/24/16	Fri 7/29/16	125 campers															
179																				
180																				
181	Summer Conferencing (Rec Center)	77 days	Sat 5/14/16	Fri 7/29/16																
182	Keystone Blazers	2 days	Sat 5/14/16	Sun 5/15/16	8:00am - 10:00pm															
183	Jersey Shore Warriors	2 days	Sat 5/21/16	Sun 5/22/16	8:00am - 10:00pm															
184	ALL-STAR Basketball	2 days	Sat 6/4/16	Sun 6/5/16	8:00am - 10:00pm															
185	Penn Jersey AAU	2 days	Sat 6/11/16	Sun 6/12/16	8:00am - 10:00pm															
186	BIG Shots Basketball	2 days	Sat 6/18/16	Sun 6/19/16	8:00am - 10:00pm															
187	City of Basketball Love	2 days	Sat 6/25/16	Sun 6/26/16	10:00am - 6:00pm															
188	Zumbathon	1 day	Sun 6/26/16	Sun 6/26/16	9:00am - 2:00pm															
189	Elevate Hoops	5 days	Wed 7/6/16	Sun 7/10/16	8:00am - 10:00pm															
190	The Basketball Tournament	4 days	Thu 7/14/16	Sun 7/17/16	awaiting details															
191	The Basketball Tournament	4 days	Wed 7/20/16	Sat 7/23/16	awaiting details															
192	PGC Basketball Camp	6 days	Sun 7/24/16	Fri 7/29/16	awaiting details															
193																				
194	Summer Conferencing (Seminars)	0 days	Tue 3/1/16	Tue 3/1/16	awaiting details															
195																				
196																				
197	Athletics	169 days	Tue 3/1/16	Tue 8/16/16																
198	Bleacher Inspections	1 day	Tue 3/1/16	Tue 3/1/16	awaiting details															
199	Legacy Tennis Camps (Tennis Courts)	1 day	Tue 3/1/16	Tue 3/1/16	awaiting details															
200	Daktronics Scoreboard Inspections (Indoor and Outdoor)	1 day	Tue 3/1/16	Tue 3/1/16	awaiting details															
201	Gym floor refinishing (Althouse, Rec Center)	18 days	Mon 7/25/16	Thu 8/11/16																
202	First Practice	1 day	Tue 8/16/16	Tue 8/16/16																
203																				
204																				

Philadelphia University Summer Schedule 2016

Matthew Gulbicki
 Assistant Director for Planning and Scheduling
 Gulbickim@philau.edu
 215-951-5677

ID	Task Name	Duration	Start	Finish	Resource Names	Schedule																							
						1	March 1	April 1		May 1		June 1		July 1		August 1		Septem											
						2/14	2/28	3/13	3/27	4/10	4/24	5/8	5/22	6/5	6/19	7/3	7/17	7/31	8/14	8/28									
205	Projects and Facilities	627 days?	Mon 3/14/16	Thu 11/30/17																									
206	Commencement (Phila Conv. Ctr.)	0 days	Sat 5/14/16	Sat 5/14/16																									
207	Summer Session 1	40 days	Mon 5/16/16	Fri 6/24/16																									
208	FTFC	105 days	Thu 5/5/16	Wed 8/17/16																									
209	Relocate equipment needed for summer classes	9 days	Thu 5/5/16	Fri 5/13/16																									
210	General Construction summer 2016	89 days	Mon 5/16/16	Fri 8/12/16																									
211	Mobilize	1 day	Mon 5/16/16	Mon 5/16/16																									
212		1 day?	Mon 5/16/16	Mon 5/16/16																									
213		1 day?	Mon 5/16/16	Mon 5/16/16																									
214		1 day?	Mon 5/16/16	Mon 5/16/16																									
215		1 day?	Mon 5/16/16	Mon 5/16/16																									
216	Hallway Demolition (Main floor, office restrictions)	8 days?	Wed 5/18/16	Wed 5/25/16																									
217	Construction Zones Established	47 days?	Thu 5/26/16	Mon 7/11/16																									
218	Hallway Finishes & Lighting Work Completion Phase (office restrictions)	12 days	Mon 7/11/16	Fri 7/22/16																									
219	Work confined to interior spaces	14 days	Sat 7/23/16	Fri 8/5/16																									
220	Install Furnishings	10 days	Sat 8/6/16	Mon 8/15/16																									
221	Locate Summer Equipment back for Fall	11 days	Mon 8/8/16	Thu 8/18/16																									
222	Summer Session 2	40 days	Mon 6/27/16	Fri 8/5/16																									
223	Health Science Building Construction	501 days?	Mon 7/18/16	Thu 11/30/17																									
224	Remove H030 and reskin that area	26 days	Mon 7/18/16	Fri 8/12/16																									
225	Hayward & Scholler lots closed except for move ins	501 days?	Mon 7/18/16	Thu 11/30/17																									
226	Health Science Site Prep	45 days	Sat 8/13/16	Mon 9/26/16																									
227	Health Science Commences Primary Construction	0 days	Sat 10/1/16	Sat 10/1/16																									
228	Energy Project with Tank Removals	141 days	Fri 4/1/16	Fri 8/19/16																									
229	Energy Project	141 days	Fri 4/1/16	Fri 8/19/16																									
230	Systems Design Engineering	26 days	Mon 4/11/16	Fri 5/6/16																									
231	Design Review and Approvals	6 days	Sun 5/8/16	Fri 5/13/16																									
232	Controls Submittals & Approvals	15 days	Fri 5/6/16	Fri 5/20/16																									
233	Controls Programming	22 days	Thu 6/9/16	Thu 6/30/16																									
234	BMS Upgrades	25 days	Tue 6/21/16	Fri 7/15/16																									
235	Design Review/kick off meeting	1 day	Tue 5/10/16	Tue 5/10/16																									
236	Equipment Procurement	30 days	Wed 6/1/16	Thu 6/30/16																									
237	Permits	31 days	Wed 5/18/16	Fri 6/17/16																									
238	A&D Demo	10 days	Wed 5/18/16	Fri 5/27/16																									
239	A&D Equipment Set Up, Duct Work, Piping	41 days	Wed 6/15/16	Mon 7/25/16																									
240	A&D Controls wiring	21 days	Tue 7/5/16	Mon 7/25/16																									
241	A&D Equipment Startup and commissioning	15 days	Fri 7/22/16	Fri 8/5/16																									
242	A&D Balancing & Punch List	10 days	Wed 7/27/16	Fri 8/5/16																									
243	Gas conversion Equipment installation & Piping	26 days	Thu 5/26/16	Mon 6/20/16																									
244	Gas Conversion equipment testing	6 days	Wed 6/22/16	Mon 6/27/16																									
245	Underground Piping	14 days	Tue 6/7/16	Mon 6/20/16																									
246	Punch list	10 days	Wed 8/3/16	Fri 8/12/16																									
247	Close Out	5 days	Mon 8/15/16	Fri 8/19/16																									
248	Tank removal and resurfacing	16 days	Mon 5/16/16	Tue 5/31/16																									
249	Ravenhill Dining Hall Upper Level Improvements	80 days	Sat 5/14/16	Mon 8/1/16																									
250	Complete finish upgrades phase 1	27 days?	Sun 5/15/16	Fri 6/10/16																									
251	Hold activity for orientations and PA ceremony	33 days	Mon 6/13/16	Fri 7/15/16																									
252	Complete finish upgrades phase 2	20 days	Sat 7/16/16	Thu 8/4/16																									
253	Change Furnishings	10 days	Fri 8/5/16	Sun 8/14/16																									
254	Security updated alarm receiver installation	5 days	Mon 5/16/16	Fri 5/20/16	awaiting details																								
255	Provost GRO fund improvements	109 days	Mon 3/14/16	Thu 6/30/16																									

Philadelphia University Summer Schedule 2016

Matthew Gulbicki
 Assistant Director for Planning and Scheduling
 Gulbickim@philau.edu
 215-951-5677

ID	Task Name	Duration	Start	Finish	Resource Names	1	March		April		May		June		July		August		Septem
							2/14	2/28	3/13	3/27	4/10	4/24	5/8	5/22	6/5	6/19	7/3	7/17	7/31
256	Hagger Hall	44 days	Mon 3/14/16	Tue 4/26/16															
257	1st floor carpet replacement	5 days	Mon 3/14/16	Fri 3/18/16															
258	Mechoshade Install (entire building)	2 days	Mon 4/25/16	Tue 4/26/16															
259	Gibbs Hall Interior Signage	1 day	Mon 4/18/16	Mon 4/18/16															
260	Mansion	109 days	Mon 3/14/16	Thu 6/30/16															
261	paint 303 and 307	5 days	Mon 3/14/16	Fri 3/18/16															
262	carpet replacement 202,207,302,303 and 307	39 days	Mon 5/23/16	Thu 6/30/16															
263	Tuttleman Whiteboard installs	9 days	Thu 5/12/16	Fri 5/20/16															
264	Gutman Nexus Instruction Space (1st floor)	30 days	Mon 5/16/16	Tue 6/14/16	awaiting details														
265	Res Hall improvements (TBD)	95 days	Mon 5/16/16	Thu 8/18/16	awaiting details														
266	Archer Hall Porch	83 days	Fri 4/22/16	Wed 7/13/16															
267	Project Award	1 day?	Fri 4/22/16	Fri 4/22/16															
268	Procurement	10 days?	Mon 4/25/16	Fri 5/6/16															
269	Submittals	10 days?	Mon 5/9/16	Fri 5/20/16															
270	Temporary Protection/Fencing (By Philau)	1 day	Fri 5/20/16	Fri 5/20/16															
271	Demolition	6 days	Mon 5/23/16	Mon 5/30/16															
272	Rough-in Plumbing	2 days	Mon 5/30/16	Tue 5/31/16															
273	Concrete Work	6 days	Tue 5/31/16	Tue 6/7/16															
274	Framing	3 days	Wed 6/8/16	Fri 6/10/16															
275	Roofing	2 days	Mon 6/13/16	Tue 6/14/16															
276	Patch/In-fill/Painting	3 days	Wed 6/15/16	Fri 6/17/16															
277	Top Soil/Seeding (By PhilaU)	1 day	Mon 6/20/16	Mon 6/20/16															
278	Punch List	1 day?	Tue 6/21/16	Tue 6/21/16															
279	Final Clean-up	1 day?	Wed 6/22/16	Wed 6/22/16															
280	Project Close-out	8 days	Thu 6/23/16	Thu 6/30/16															
281	NJ Lease revisions	79 days	Wed 4/13/16	Thu 6/30/16	awaiting details														
282	Update Shore Memorial Facility	79 days	Wed 4/13/16	Thu 6/30/16	awaiting details														
283	Scholler Kitchen	78 days	Mon 5/16/16	Mon 8/1/16	awaiting details														
284	Fortess Project	78 days	Mon 5/16/16	Mon 8/1/16	awaiting details														
285	Lighting and ceiling upgrades	78 days	Mon 5/16/16	Mon 8/1/16	awaiting details														
286	Hayward Sound Booth install	95 days	Mon 5/16/16	Thu 8/18/16	awaiting details														
287	Weber Spray Booth install	46 days	Mon 5/16/16	Thu 6/30/16	awaiting details														
288	Downs Hall Auditorium Furniture replacement	78 days	Mon 5/16/16	Mon 8/1/16	awaiting details														
289	Electrical Sub Station PM's	46 days	Mon 5/16/16	Thu 6/30/16	awaiting details														
290	Bucks County Lease renewal	95 days	Mon 5/16/16	Thu 8/18/16	awaiting details														
291	possible fit out of additional space	95 days	Mon 5/16/16	Thu 8/18/16															
292																			
293	Arthur Jackson (General Cleaning Schedules)	75 days	Mon 5/16/16	Fri 7/29/16															
294	Townhouses	3 days	Mon 5/16/16	Wed 5/18/16															
295	Independence Plaza (Franklin, Madison, Jefferson)	3 days	Mon 5/16/16	Wed 5/18/16															
296	Ronson (START prep)	20 days	Tue 5/17/16	Sun 6/5/16															
297	Art Center	1 day	Fri 5/20/16	Fri 5/20/16															
298	Archer Hall	1 day	Fri 5/20/16	Fri 5/20/16															
299	White Corners	3 days	Tue 5/24/16	Thu 5/26/16															
300	Physical Plant	1 day	Fri 5/27/16	Fri 5/27/16															
301	OIR	1 day	Mon 5/30/16	Mon 5/30/16															
302	Learning Center	1 day	Wed 6/1/16	Wed 6/1/16															
303	Downs Hall	1 day	Thu 6/2/16	Thu 6/2/16															
304	A&D	10 days	Mon 6/6/16	Wed 6/15/16															
305	DEC Center	2 days	Thu 6/16/16	Fri 6/17/16															
306	Gutman	1 day	Thu 6/16/16	Thu 6/16/16															
307	Search Hall	1 day	Fri 6/17/16	Fri 6/17/16															

Philadelphia University Summer Schedule 2016

Matthew Gulbicki
Assistant Director for Planning and Scheduling
Gulbickim@philau.edu
215-951-5677

ID	Task Name	Duration	Start	Finish	Resource Names	1	March 1		April 1		May 1		June 1		July 1		August 1		Septem
							2/14	2/28	3/13	3/27	4/10	4/24	5/8	5/22	6/5	6/19	7/3	7/17	7/31
308	Fashion Merchandising	1 day	Mon 6/20/16	Mon 6/20/16															
309	Rec Center	5 days	Mon 6/20/16	Fri 6/24/16															
310	Kanbar Campus Center	3 days	Wed 6/22/16	Fri 6/24/16															
311	Gibbs Hall	2 days	Tue 6/28/16	Wed 6/29/16															
312	Tuttleman	3 days	Wed 6/29/16	Fri 7/1/16															
313	Reichlin House	2 days	Mon 7/4/16	Tue 7/5/16															
314	Smith House	2 days	Wed 7/6/16	Thu 7/7/16															
315	Ravenhill Dining Hall/studios	6 days	Thu 7/7/16	Tue 7/12/16															
316	Mott Studios	4 days	Tue 7/12/16	Fri 7/15/16															
317	Ravenhill Mansion	9 days	Tue 7/12/16	Wed 7/20/16															
318	Paley Design Center	2 days	Mon 7/18/16	Tue 7/19/16															
319	Weber Hall	3 days	Wed 7/20/16	Fri 7/22/16															
320	SEED	5 days	Mon 7/25/16	Fri 7/29/16															
321																			
322																			
323	General Fall Activities	196 days	Tue 3/1/16	Mon 9/12/16															
324	Fall 2015 events	196 days	Tue 3/1/16	Mon 9/12/16															
325	Student Involvement Fair (Kanbar Quad)	1 day	Tue 8/30/16	Tue 8/30/16	12:15pm - 2:15pm														
326	Labor Day	1 day	Mon 9/5/16	Mon 9/5/16															
327	Nexus Maximus (locations?)	4 days	Fri 9/9/16	Mon 9/12/16															
328	Board of Trustee Meeting	1 day	Fri 9/9/16	Fri 9/9/16	10:00am														
329	Career Connections (Rec Center)	1 day	Tue 3/1/16	Tue 3/1/16															
330	Kanbar College Day	1 day	Tue 3/1/16	Tue 3/1/16															
331	International Student Reception	1 day	Tue 3/1/16	Tue 3/1/16															
332	Homecoming (Ravenhill Soccer Field and parking lots)	1 day	Tue 3/1/16	Tue 3/1/16															
333	Open House (Gallagher Center)	1 day	Tue 3/1/16	Tue 3/1/16															
334	Open House (Gallagher Center)	1 day	Tue 3/1/16	Tue 3/1/16															